

Flood Diversion Authority September Report

Presented by

Program Management Consultant
(PMC) Team

September 12, 2013

August Priority Areas

💧 FY14

- *Joint Work Plan completion*
- *Joint Powers Agreement #2*

💧 Oxbow/Hickson/Bakke Levee

- *Kickoff meeting*

💧 Outreach to Comstock and MN Staging Area

💧 Ongoing technical/design activities

- *Support Corps responses to EA comments*

August 2013 Highlights - Technical

- 💧 Joint Diversion/Corps meetings: LSLCTT, Technical Working Group (TWG), Sponsor Constructed Features Team
- 💧 HMG Activities
 - *90% complete on CR-4/CR-31, I-29, CR-81, and CR-32/CR-22 bridges*
 - *30% complete on CR-20 bridge*
 - *CR-10 bridge remains on hold*
 - *30% complete on In-Town levees design*
- 💧 Pre-Design activities began on OHB Levee
 - *Kickoff meeting*
 - *Geotechnical work started this week*
- 💧 Continued to support Corps with H&H and other Work-in-Kind

August 2013 Highlights – Other Program Activities

- 💧 Cass County Joint Water Resources District assumed responsibilities for land acquisitions

September 2013 Priority Areas

- 💧 Authorization (WRRDA)
- 💧 OHB Levee
 - *Rights of Entry*
 - *Geotechnical*
 - *Cultural*
 - *Begin design upon signing of EA*
- 💧 In-Town Levees